

COUNTY OF PASSAIC
DEPARTMENT OF PUBLIC WORKS
ENGINEERING DIVISION
401 GRAND STREET
PATERSON, NEW JERSEY 07505

CHANGE ORDER No. 01
PROJECT No.
DATE: 5/12/2026

PROJECT TITLE: On-Call Repairs Pompton Road Culvert, Structure No. 1600524
LOCATION: Wayne Township
DATE OF CONTRACT:
OWNER: PASSAIC COUNTY BOARD OF COUNTY COMMISSIONERS
CONTRACTOR: Colonnelli Bros., Inc.

It is hereby mutually agreed that when this Change Order has been signed by the contracting parties the following described changes in work required by the contract shall be executed by the Contractor without changing the terms of the contract except as herein stipulated and agreed:

1. DESCRIPTION AND VALUE OF CHANGE

<u>ITEM No.</u>	<u>DESCRIPTION</u>	<u>QUANTITY</u>	<u>UNIT</u>	<u>UNIT PRICE</u>	<u>AMOUNT</u>
DEDUCTIONS					
3	New Inlet Type "B"	-2.00	UNIT	\$6,000.00	-\$12,000.00
4	Extra Depth Installation Greater 5', Drainage Structure	-10.00	VF	\$500.00	-\$5,000.00
5	Replace 9"x20" Concrete Vertical Curb	-8.00	LF	\$90.00	-\$720.00
6	Replacement of Concrete Sidewalk	-4.00	SY	\$150.00	-\$600.00
8	HMA Base Course 19M64, Variable Thickness	-32.00	TON	\$185.00	-\$5,920.00
9	HMA Intermediate Course 12.5M64 2" Thickness	-17.00	TON	\$185.00	-\$3,145.00
10	HMA Surface Course, 9.5 M64, 2" Thickness	-17.00	TON	\$190.00	-\$3,230.00
17	Police Allowence	-0.2125	ALLOW	\$11,520.00	-\$2,448.00
18	Concrete Class B	-20.00	CY	\$650.00	-\$13,000.00
19	18" SDR35	-10.00	LF	\$700.00	-\$7,000.00
21	Contingencies	-1.00	LS	\$15,719.00	-\$15,719.00
ADDITIONS					
12	Headwall Repairs/Modifications	0.70	LS	\$10,000.00	\$7,000.00
11	PVMS	1.00	UNIT	\$2,750.00	\$2,750.00
SUPPLEMENTALS					
S1	Reconstruct Inlet with Existing Casting	2.00	Unit	\$2,500.00	\$5,000.00
TOTAL DEDUCTIONS, ADDITIONS AND SUPPLEMENTAL					-\$54,032.00

2. REASON FOR CHANGE

The adjusted quantities are based on the as built condition

COUNTY OF PASSAIC
DEPARTMENT OF PUBLIC WORKS
ENGINEERING DIVISION
401 GRAND STREET
PATERSON, NEW JERSEY 07505

CHANGE ORDER No. 01
PROJECT No.

DATE: 5/12/2026

PROJECT TITLE: On-Call Repairs Pompton Road Culvert, Structure No. 1600524
LOCATION: Wayne Township
DATE OF CONTRACT:
OWNER: PASSAIC COUNTY BOARD OF COUNTY COMMISSIONERS
CONTRACTOR: Colonnelli Bros., Inc.

=====

3. STATEMENT OF CONTRACT AMOUNT

ORIGINAL CONTRACT AMOUNT.....	\$172,909.00
PREVIOUS ADDITIONS, CHANGE ORDER	\$0.00
TOTAL.....	\$172,909.00
PREVIOUS DEDUCTIONS.....	\$0.00
NET PRIOR TO THIS CHANGE.....	\$172,909.00
AMOUNT OF THIS CHANGE.....DEDUCT.....	-\$54,032.00
CONTRACT AMOUNT TO DATE.....	\$118,877.00

CONTRACTOR'S PROPOSAL FOR THE ABOVE DESCRIBED CHANGES:

I/We hereby agree to the modifications of the contract as described above and agree to furnish all materials, equipment, and labor to perform all work in connection therewith in accordance with the requirements for similar work in the existing contract except as otherwise stipulated therein for the above consideration.

I/We hereby release the County of Passaic, the Board of County Commissioners, their agents, officers and employees from any claims and liability of whatsoever nature for anything done or furnished or in any manner growing out of the performance of the work.

CONTRACTOR: COLONNELLI BROS.

SIGNATURE Nino J Colonnelli Date 5/20/26

You are hereby authorized to supply all labor, equipment, and material for the above change as provided under the terms of your contract; all to be in accordance with the Plans and Specifications and modifications thereof. Your Contract is increased or decreased by the amount given above which is agreed upon.

Reviewed By and Prepared By: _____ Date _____
(County Inspector/Resident Engineer)

Reviewed and Recommended
for Processing By: _____ Date _____
(Project Engineer)

Recommend for Approval By: _____ Date _____
(County Engineer)

ACCEPTED BY: PASSAIC COUNTY BOARD OF COUNTY COMMISSIONERS

SIGNATURE _____ Date: _____
Cassandra "Sandi" Lazzara - County Commissioner Director